

Quotation

P.O. Box 181 Maynard, MA 01754 Tel: 800/466-9372 Fax: 888/840-9260

April 9, 2012

Mike Ravicz
Eaton Peabody Labs
Massachusetts Eye and Ear Infirmary
243 Charles Street
Boston, MA 02114

Eckel Industries Model 1010D Modified double wall examination room (Drawing P-2429) \$33,350.00

Dimensions: Outside: 10'-0" x 9'-0" x 8'-10" high

Inside: 8'-0" x 7'-0" x 6'-8" high

Includes:

4" H-batten construction

Paint, Eckel Industries linear white select 2-part enamel

Double gasketed door (36" x 73") inside inswing/outer outswing

Two quad outlets, one inside one outside

Master switches (for two 20 amp circuits (DPST switches))

Sprinkler Access hole with 3" ID sleeve (Includes modified cuff packed over entry after pipe installation)

Intake and exhaust silencers integrated within ceiling

Recessed lamp and fan switches

Recessed low noise lamp dimmer package

Recessed ceiling mounted incandescent lamp fixtures (4) with DPST switch

Grounding lug provisions for connection ground cable to building girder

HCF90 Health Care Facilities armor clad internal wiring to meet Mass Electrical Code for hospitals

Three 4" pass through sleeves

Water and ice shield roofing layer across roof structure

Installation, nonunion

Options:

| Bumper doors both open outward, outer door enlarged | \$ | 500.00 |
|--|-------|----------|
| Carpeting (standard mixed herb #72) | \$ | 150.00 |
| Floor tiles self adhesive (allows \$2 per tile, 75 tiles installed) | \$ | 350.00 |
| Three recessed quad electrical outlets (Three inside with DPST switches) | \$ | 900.00 |
| Thermostat ready recessed utility box and conduit (Rough ins, fixture not included) | \$ | 150.00 |
| Voice/Data ready recessed utility box and conduit (Rough ins, fixture not included) | \$ | 150.00 |
| Fire Alarm ready recessed utility box and conduit (Rough ins, fixture not included) | \$ | 150.00 |
| Heat Sensor Alarm ready recessed utility box and conduit (Rough ins, fixture not included) | \$ | 150.00 |
| Wall Mounted door holder (FPA Systems supplies) (includes angle iron and two holders) | \$ | 250.00 |
| RF Shielding Package (includes four RF filter) inner room only | \$ 10 | 0,600.00 |
| (includes elastomeric RF door seals) | | |

HVAC: connections performed by others

Electrical: connections to the facility service panel performed by others

Valid: 30 days

FOB: Freight prepaid and added (estimate Friday after 6PM delivery and unload) \$ 3,500.00

Destination, origination freight prepaid and added

Terms: 2% 10, net 30, 1.5% per month late payment charges apply to late payment

Warranty: Manufacturers limited one year

Delivery: 8-12 weeks ARO and approved drawing, current, subject to change as orders place

Jim Fulton

FPA Systems and Resources, Inc.